

**Grantee: Akron, OH**

**Grant: B-08-MN-39-0001**

**January 1, 2012 thru March 31, 2012 Performance Report**

---



**Grant Number:**

B-08-MN-39-0001

**Obligation Date:****Award Date:****Grantee Name:**

Akron, OH

**Contract End Date:**

03/10/2013

**Review by HUD:**

Submitted - Await for Review

**Grant Amount:**

\$8,583,492.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**Estimated PI/RL Funds:**

\$800,000.00

**Total Budget:**

\$9,383,492.00

**Disasters:****Declaration Number**

NSP

**Narratives****Areas of Greatest Need:****Distribution and and Uses of Funds:****Definitions and Descriptions:****Low Income Targeting:****Acquisition and Relocation:****Public Comment:****Overall****This Report Period****To Date****Total Projected Budget from All Sources**

N/A

\$18,048,109.63

**Total Budget**

\$213,582.35

\$9,330,733.69

**Total Obligated**

\$227,771.47

\$9,291,338.94

**Total Funds Drawdown**

\$457,268.43

\$8,597,571.91

**Program Funds Drawdown**

\$243,726.08

\$7,903,954.09

**Program Income Drawdown**

\$213,542.35

\$693,617.82

**Program Income Received**

\$213,542.35

\$693,617.82



<b>Total Funds Expended</b>	\$0.00	\$1,747,596.10
<b>Match Contributed</b>	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

<b>Requirement</b>	<b>Required</b>	<b>To Date</b>
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$1,287,523.80	\$0.00
<b>Limit on Admin/Planning</b>	\$858,349.20	\$476,723.89
<b>Limit on State Admin</b>	\$0.00	\$476,723.89

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

<b>National Objective</b>	<b>Target</b>	<b>Actual</b>
<b>NSP Only - LH - 25% Set-Aside</b>	\$2,145,873.00	\$2,310,773.25

## Overall Progress Narrative:

The City of Akron has reviewed 184 properties; of that total, 104 properties have been acquired. Twenty-four were recommended for purchase and demolition, 44 were recommended for purchase and rehabilitation, 30 were recommended for redevelopment, action on the remaining 8 properties to be determined; 22 properties have been selected as 25% set-aside properties. 256 properties have been demolished.

184 Reviewed for purchase  
 104 properties acquired  
 256 properties demolished  
 13 properties redeveloped  
 17 properties to be redeveloped  
 25 properties rehabilitated  
 4 properties to be rehabilitated  
 14 properties have been sold (9 New Construction Single-Family Homes, 4 Rehabilitated Single-Family Homes, 1 vacant lot-open/greenspace)  
 20 properties are currently on the market (4 New Construction Single-Family Homes, 16 Rehabilitated Single-Family Homes).

The City has had difficulty with property acquisition. Properties recommended for purchase by our Acquisition Committee appear to be prime targets for private sector investors. We have contracted with realtors that have a strong background in working in our targeted neighborhoods and foreclosure to assist in property acquisition. The City has met with Neighborhood Development Services, Inc. the non-profit agent for the National Community Stabilization Trust to provide us with a first look of new foreclosed properties.

The City of Akron solicited Request for Proposals and Qualifications from housing organizations interested in providing housing for people at 50% of the area median income and below. The deadline for proposals was July 31,



2009. The City of Akron has partnered with three local organizations to implement the 25-50 set-aside requirement. The City's 25% minimum requirement is just over \$2.1 million. The city has contracted to redevelop 13 properties and to rehabilitate 9 properties. The City has sold 4 of the 25-50 set aside properties in this reporting period and has sold a total of five 25-50 properties to date.

The City has received Historic clearance on seventy-eight properties and has been released. Twenty-six properties have been bid and the City has entered into a contract agreement with the general contractor. All properties have had a complete inspection performed, including a Lead Risk Assessment and a List of Work write-up.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, Redevelopment - Relocation	\$0.00	\$0.00	\$0.00
2, Landbank - Acquisition	\$11,551.25	\$1,938,674.03	\$1,819,377.35
3, Redevelopment - New Construction	\$0.00	\$1,169,615.63	\$1,149,887.75
4, Demolition	\$0.00	\$1,252,974.17	\$679,872.65
5, Rehabilitation	\$66,719.00	\$2,022,770.60	\$1,798,125.95
6, Redevelopment - 25% setaside	\$134,000.00	\$2,175,496.39	\$1,979,966.50
7, Administration	\$31,455.83	\$717,619.00	\$476,723.89
8, Financing Mechanism -Homeownership	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00



## Activities

**Grantee Activity Number:** 7-01  
**Activity Title:** Administration

**Activity Category:**

Administration

**Project Number:**

7

**Projected Start Date:**

01/01/2009

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

07/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2012**

N/A

**To Date**

\$667,619.37

**Total Budget**

(\$10,000.00)

\$667,619.37

**Total Obligated**

(\$10,000.00)

\$667,619.37

**Total Funds Drawdown**

\$31,455.83

\$426,724.26

**Program Funds Drawdown**

\$31,455.83

\$426,724.26

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

General Administration of the NSP Program.

**Location Description:**

City of Akron, 161 S. High Street, #201, Akron, OH 44308

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$677,619.37
Total Other Funding Sources	\$677,619.37

---



<b>Grantee Activity Number:</b>	<b>AUX-ACQ</b>
<b>Activity Title:</b>	<b>Acquisition-Disposition Costs</b>

**Activity Category:**  
Land Banking - Acquisition (NSP Only)

**Activity Status:**  
Under Way

**Project Number:**  
2

**Project Title:**  
Landbank - Acquisition

**Projected Start Date:**  
06/01/2009

**Projected End Date:**  
12/31/2013

**Benefit Type:**  
Area Benefit (Survey)

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$0.00	\$50,000.00
Program Funds Drawdown	\$0.00	\$50,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Miscellaneous Acquisition and Disposition costs under the NSP Project.

**Location Description:**

Miscellaneous Acquisition and Disposition costs under the NSP Project.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$50,000.00
Total Other Funding Sources	\$50,000.00

---



**Grantee Activity Number:** AUX-ACQ\_25%  
**Activity Title:** Acquisition-Disposition Costs\_25%

**Activity Category:**  
 Land Banking - Acquisition (NSP Only)

**Activity Status:**  
 Under Way

**Project Number:**  
 6

**Project Title:**  
 Redevelopment - 25% setaside

**Projected Start Date:**  
 06/01/2009

**Projected End Date:**  
 12/31/2013

**Benefit Type:**  
 Area Benefit (Census)

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$18,570.66
Total Budget	\$18,570.66	\$18,570.66
Total Obligated	\$18,570.66	\$18,570.66
Total Funds Drawdown	\$18,570.66	\$18,570.66
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$18,570.66	\$18,570.66
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Miscellaneous Acquisition and Disposition costs under the NSP for 25/50 set-aside Project.

**Location Description:**

Akron, Ohio

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0



# of Singlefamily Units

0

0/0

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$0.00
Total Other Funding Sources	\$0.00

---



**Grantee Activity Number:** NSP-DEMO\_Apr-Dec-2011

**Activity Title:** Demolition - Apr-Dec-2011

**Activity Category:**

Clearance and Demolition

**Project Number:**

4

**Projected Start Date:**

04/01/2011

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Demolition

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2012**

N/A

**To Date**

\$96,059.97

**Total Budget**

\$44,365.07

\$96,059.97

**Total Obligated**

\$44,365.07

\$44,365.07

**Total Funds Drawdown**

\$44,365.07

\$44,365.07

**Program Funds Drawdown**

\$0.00

\$0.00

**Program Income Drawdown**

\$44,365.07

\$44,365.07

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Total: \$188,811.64 (No funds available at this time, will use Program Income when available) -Asbestos Assessment of 6 properties. Asbestos Abatement of 6 properties. Demolition of 22 properties.

April, 2011: \$14,165 - Asbestos Assessment of 5 properties. Asbestos Abatement of 4 properties.

May, 2011: \$82,058.64 - Asbestos Abatement of 2 properties. Demolition of 15 properties.

June, 2011: \$22,588. - Asbestos Assessment of 1 property. Demolition of 7 properties.

**Location Description:**

Akron, Ohio

Goodyear/Ellet: 1779 Preston Av, 123 Berkley St, 1467 Malasia Rd, 122 Willard St, 122-½ Willard St

Firestone Pk/University Pk: 876 Carroll St, 69 S. Adolph St, 275 Kelly Av, 1219 Girard St, 872 Carroll St, 1244-1254 Moore St,

1265 Laird St, 326 Lease St, 564 Inman St, 371 Fuller St, 1013 Dietz Av, 755 Johnston St, 769 Johnston St, 997 Johnston St,

1321 8th Av, 1319 8th Av

Kenmore/Summit Lake: 1213 Kenmore Blvd, 1358 California Av, 2055 6th St SW, 955 Victory St, 135 Ira Av, 153 Lake St, 815

Amherst St, 2137 8th St SW

North Hill: 1195 Pitkin Av, 1179 Mount Vernon Av

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	22/22

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	38/38
# of Multifamily Units	0	16/16
# of Singlefamily Units	0	22/22

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	22/22	22/22	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$96,059.97
Total Other Funding Sources	\$96,059.97

---



**Grantee Activity Number:** NSP-DEMO\_Sept-2010-Mar-2011

**Activity Title:** Demolition\_Sept-2010-Mar-2011

**Activity Category:**

Clearance and Demolition

**Project Number:**

4

**Projected Start Date:**

09/01/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Demolition

**Projected End Date:**

03/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2012**

N/A

**To Date**

\$742,986.44

**Total Budget**

\$48,660.98

\$742,986.44

**Total Obligated**

\$48,660.98

\$742,986.44

**Total Funds Drawdown**

\$48,660.98

\$742,986.44

**Program Funds Drawdown**

\$0.00

\$287,547.50

**Program Income Drawdown**

\$48,660.98

\$455,438.94

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Demolition of 89 properties, Asbestos Assessment of 92 Properties and Asbestos Abatement of 87 properties, and Additional demo costs for 34 properties.

Total Draws: \$742,986.44, including Program Income (P.I.)

**Location Description:**

Akron, Ohio

Demolition of 89 properties: 41 in Goodyear/Ellet, 21 in FirestonePk/University Pk, 21 in Kenmore/Summit Lake, & 6 in North Hill NSP areas.

1128 Laird St

1161 Laird St

1179 Laird St

1197 Laird St

1200 Laird St

1204 Laird St

1208 Laird St

1222 Laird St

1236 Laird St

123 Roger Av

141 Roger Av

163 Malacca St

256 Goodview Av

1339 Brandon Av

1267 Newton St

371 E. South St



369 E. Thornton St  
678 Corice St  
284 Lake St  
275 Russell Av  
201 W. Miller Av  
143 Bachtel Av  
292 Lloyd St  
194 Paris Av  
703 Schiller Av  
1599 Bauer Blvd  
646 Hazel St  
804 Hazel St  
88 N. Arlington St  
90 N. Arlington St  
494 Alexander St  
61-63 Brighton Dr  
609 Lovers Ln  
619 Merton Av  
242 W. Miller Av  
2155 8th St, SW  
379 Beth St  
864 Avon St  
948 Brittain Rd  
45 Fulton St  
82 Willard Av  
1199 Laird St  
107 Roger Av  
79 Fulton St  
1111 Laird St  
1265 Laird St  
1079-1081 Laird St  
121 Fulton St  
126 Roger Av  
1191 Laird St  
131 Roger Av  
1141 Laird St  
1143 Laird St  
111 Roger Av  
60 Elinor Av  
1427 Sara Av  
1490 Preston Av  
1653 Hampton Rd  
63 Dudley St  
1149 Laird St  
104 Roger Av  
793-795 Johnston St  
360 Stanton St  
868 Hunt St  
915 Hunt St  
847 Brown St  
98 Brighton Dr  
417 E. South St  
107 Lake St  
297 Lake St  
126 W. Long St  
209 Ira Av  
96 Shaefer St  
854 Florida Av  
226 Lake St  
294 Lake St  
67 Shaefer St  
1097 Princeton St  
221-223 Ira Av  
151 Carter Terrace



587 Dayton St  
 862 Berwin St  
 878 Berwin St  
 1281 Sherman St  
 430 Tyner St  
 778 Sumner St  
 353 E. Crosier St  
 559 McKinley Av  
 1463 Hite St

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	89/89

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	89/89
# of Singlefamily Units	0	89/89

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/89	0/0	0/89	0

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$287,547.50
Total Other Funding Sources	\$287,547.50

---



<b>Grantee Activity Number:</b>	<b>NSP-DEV</b>
<b>Activity Title:</b>	<b>Development Services - Project Delivery</b>

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

01/01/2009

**Benefit Type:**

N/A

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Landbank - Acquisition

**Projected End Date:**

12/31/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$195,625.00
<b>Total Budget</b>	\$10,000.00	\$195,625.00
<b>Total Obligated</b>	\$10,000.00	\$195,625.00
<b>Total Funds Drawdown</b>	\$11,511.25	\$167,136.25
<b>Program Funds Drawdown</b>	\$11,511.25	\$167,136.25
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Project delivery costs for acquisition and property management staff.

**Location Description:**

Akron, Ohio  
Project delivery costs for acquisition and property management staff.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/40



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$155,245.00
Total Other Funding Sources	\$155,245.00

---



<b>Grantee Activity Number:</b>	<b>NSP-REHAB</b>
<b>Activity Title:</b>	<b>Rehabilitation - Project Delivery</b>

**Activity Category:**

Disposition

**Activity Status:**

Under Way

**Project Number:**

5

**Project Title:**

Rehabilitation

**Projected Start Date:**

01/01/2009

**Projected End Date:**

07/31/2013

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

City of Akron, Ohio

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$125,000.00
<b>Total Budget</b>	\$0.00	\$125,000.00
<b>Total Obligated</b>	\$0.00	\$125,000.00
<b>Total Funds Drawdown</b>	\$1,715.00	\$96,844.95
<b>Program Funds Drawdown</b>	\$1,715.00	\$96,844.95
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Project delivery costs for rehabilitation and property management staff.

**Location Description:**

Akron, Ohio  
Project delivery costs for rehabilitation and property management staff.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/40

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/0



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$125,000.00
Total Other Funding Sources	\$125,000.00

---



<b>Grantee Activity Number:</b>	<b>NSP506-CONST</b>
<b>Activity Title:</b>	<b>New Construction - Goodyear/Ellet</b>

**Activity Category:**  
Construction of new housing

**Project Number:**  
3

**Projected Start Date:**  
04/01/2010

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
NSP Only - LMMI

**Activity Status:**  
Completed

**Project Title:**  
Redevelopment - New Construction

**Projected End Date:**  
01/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$120,800.00
Total Budget	\$2,300.00	\$120,800.00
Total Obligated	\$2,300.00	\$120,800.00
Total Funds Drawdown	\$2,300.00	\$120,800.00
Program Funds Drawdown	\$0.00	\$118,500.00
Program Income Drawdown	\$2,300.00	\$2,300.00
Program Income Received	\$71,677.00	\$71,677.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Redevelopment / New Construction of a Single-Family Dwelling at 163 Malacca Street under the Goodyear/Ellet NSP.

**Location Description:**

Akron, Ohio; 163 Malacca Street (Goodyear/Ellet)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	2/1
#Low flow showerheads	0	2/1
#Units with bus/rail access	0	2/1
#Units exceeding Energy Star	0	2/1



#Sites re-used	0	2/1
#Units & other green	0	2/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/1
# of Singlefamily Units	0	2/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/0	1/1	100.00
# Owner Households	0	0	0	0/0	1/0	1/1	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$118,500.00
Total Other Funding Sources	\$118,500.00

---



**Grantee Activity Number:** NSP521-REHAB  
**Activity Title:** Rehabilitation - Firestone Pk/University Pk

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 5

**Project Title:**  
 Rehabilitation

**Projected Start Date:**  
 11/01/2009

**Projected End Date:**  
 12/31/2010

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$58,556.00
<b>Total Budget</b>	\$0.00	\$58,556.00
<b>Total Obligated</b>	\$0.00	\$58,556.00
<b>Total Funds Drawdown</b>	\$0.00	\$58,556.00
<b>Program Funds Drawdown</b>	\$0.00	\$58,556.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
City of Akron, Ohio	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of 909 Georgia Avenue under the Firestone Pk/University Pk NSP Program.

**Location Description:**

Rehabilitation of 909 Georgia Avenue under the Firestone Pk/University Pk NSP Program.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Housing Units</b>	0	0/1
<b># of Singlefamily Units</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$58,556.00
Total Other Funding Sources	\$58,556.00

---



**Grantee Activity Number:** NSP525-CONST  
**Activity Title:** New Construction - Kenmore/Summit Lake

**Activity Category:**  
 Construction of new housing

**Activity Status:**  
 Completed

**Project Number:**  
 3

**Project Title:**  
 Redevelopment - New Construction

**Projected Start Date:**  
 05/01/2010

**Projected End Date:**  
 12/31/2011

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$127,530.00
Total Budget	\$0.00	\$127,530.00
Total Obligated	\$0.00	\$127,530.00
Total Funds Drawdown	\$0.00	\$127,530.00
Program Funds Drawdown	\$0.00	\$127,530.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$62,689.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Redevelopment / New Construction of a Single-Family Dwelling at 1103 Chandler Avenue under the Kenmore/Summit Lake NSP. \$127,530.

**Location Description:**

Akron, Ohio; 1103 Chandler Avenue (Kenmore/Summit Lake NSP).

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	2/1
#Low flow showerheads	0	2/1
#Units with bus/rail access	0	2/1
#Units exceeding Energy Star	0	2/1
#Sites re-used	0	2/1



#Units & other green 0 2/1

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		2/1	
# of Singlefamily Units	0		2/1	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	1/0	0/0	1/1	100.00
# Owner Households	0	0	0	1/0	0/0	1/1	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$127,530.00
Total Other Funding Sources	\$127,530.00



<b>Grantee Activity Number:</b>	<b>NSP533</b>
<b>Activity Title:</b>	<b>Goodyear / Ellet</b>

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

08/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Landbank - Acquisition

**Projected End Date:**

12/01/2009

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$28,631.50
<b>Total Budget</b>	\$0.00	\$28,631.50
<b>Total Obligated</b>	\$0.00	\$28,631.50
<b>Total Funds Drawdown</b>	\$0.00	\$28,631.50
<b>Program Funds Drawdown</b>	\$0.00	\$28,631.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 331 Baldwin Road under Goodyear / Ellet NSP.

**Location Description:**

Acquisition of 331 Baldwin Road under Goodyear / Ellet NSP.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1
<b># of Parcels acquired voluntarily</b>	0	1/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/2



# of Singlefamily Units

0

2/2

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$28,631.50
Total Other Funding Sources	\$28,631.50



<b>Grantee Activity Number:</b>	<b>NSP544-REHAB</b>
<b>Activity Title:</b>	<b>Rehabilitation - North Hill</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
5

**Project Title:**  
Rehabilitation

**Projected Start Date:**  
05/05/2010

**Projected End Date:**  
01/30/2012

**Benefit Type:**  
Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
City of Akron, Ohio

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$107,964.32
<b>Total Budget</b>	\$150.32	\$107,964.32
<b>Total Obligated</b>	\$150.32	\$107,964.32
<b>Total Funds Drawdown</b>	\$150.32	\$107,964.32
<b>Program Funds Drawdown</b>	\$150.32	\$107,964.32
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$27,500.23	\$27,500.23
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of 464 Delmar Avenue under the North Hill NSP.

**Location Description:**

Akron Ohio; 464 Delmar Avenue (North Hill)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1
<b>#Energy Star Replacement Windows</b>	0	1/1
<b>#Additional Attic/Roof Insulation</b>	0	1/1
<b>#High efficiency heating plants</b>	0	1/1
<b>#Efficient AC added/replaced</b>	0	1/1
<b>#Replaced thermostats</b>	0	1/1



#Replaced hot water heaters	0	1/1
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors) replaced	0	0/0
#Refrigerators replaced	0	1/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	1/1
#Units with solar panels	0	0/0
#Low flow toilets	0	1/1
#Low flow showerheads	0	1/1
#Units with bus/rail access	0	1/1
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	1/1
#Units deconstructed	0	0/0
#Units & other green	0	1/1
Activity funds eligible for DREF (Ike)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	0/0	1/1	100.00
# Owner Households	0	0	0	1/0	0/0	1/1	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$107,964.32
Total Other Funding Sources	\$107,964.32



<b>Grantee Activity Number:</b>	<b>NSP550-REHAB</b>
<b>Activity Title:</b>	<b>Rehabilitation - North Hill</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Completed

**Project Number:**  
5

**Project Title:**  
Rehabilitation

**Projected Start Date:**  
06/14/2010

**Projected End Date:**  
12/31/2010

**Benefit Type:**  
Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
City of Akron, Ohio

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$72,365.00
<b>Total Budget</b>	\$0.00	\$72,365.00
<b>Total Obligated</b>	\$0.00	\$72,365.00
<b>Total Funds Drawdown</b>	\$0.00	\$72,365.00
<b>Program Funds Drawdown</b>	\$0.00	\$72,365.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$65,644.57
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of 467 Patterson Avenue under the North Hill NSP.

**Location Description:**

Akron, Ohio; 467 Patterson Avenue (North Hill)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1
<b>#Energy Star Replacement Windows</b>	0	0/21
<b>#Additional Attic/Roof Insulation</b>	0	0/0
<b>#High efficiency heating plants</b>	0	0/1
<b>#Efficient AC added/replaced</b>	0	0/1
<b>#Replaced thermostats</b>	0	0/1



#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors) replaced	0	0/3
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/0
#Low flow showerheads	0	0/0
#Units with bus/rail access	0	1/1
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/7
Activity funds eligible for DREF (Ike)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/0	2/1	50.00
# Owner Households	0	0	0	0/0	1/0	2/1	50.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$72,365.00
Total Other Funding Sources	\$72,365.00

---



**Grantee Activity Number:** NSP558\_25%

**Activity Title:** Acquisition - North Hill

**Activity Category:**

Acquisition - general

**Project Number:**

6

**Projected Start Date:**

11/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Completed

**Project Title:**

Redevelopment - 25% setaside

**Projected End Date:**

01/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2012**

N/A

**To Date**

\$15,607.74

**Total Budget**

\$996.24

\$15,607.74

**Total Obligated**

\$996.24

\$15,607.74

**Total Funds Drawdown**

\$996.24

\$15,607.74

**Program Funds Drawdown**

\$0.00

\$14,611.50

**Program Income Drawdown**

\$996.24

\$996.24

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$14,611.50

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition of 185 E. York Street under the North Hill NSP.

**Location Description:**

Akron, Ohio; 185 E. York Street (North Hill)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of Parcels acquired voluntarily	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1



# of Singlefamily Units

0

1/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$14,611.50
Total Other Funding Sources	\$14,611.50



**Grantee Activity Number:** NSP567-REHAB  
**Activity Title:** Rehabilitation - North Hill

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 5

**Project Title:**  
 Rehabilitation

**Projected Start Date:**  
 10/18/2010

**Projected End Date:**  
 12/31/2010

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$95,894.00
Total Budget	\$45.00	\$95,894.00
Total Obligated	\$45.00	\$95,894.00
Total Funds Drawdown	\$24,350.00	\$95,894.00
Program Funds Drawdown	\$24,350.00	\$95,894.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of 750 Aberdeen Street under the North Hill NSP.

**Location Description:**

Rehabilitation of 750 Aberdeen Street under the North Hill NSP.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
#Energy Star Replacement Windows	0	0/15
#Additional Attic/Roof Insulation	0	0/0
#High efficiency heating plants	0	0/1
#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1



#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors) replaced	0	0/2
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/1
#Units with solar panels	0	0/0
#Low flow toilets	0	0/0
#Low flow showerheads	0	0/0
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/13
Activity funds eligible for DREF (Ike)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$95,894.00
Total Other Funding Sources	\$95,894.00



**Grantee Activity Number:** NSP579-REHAB  
**Activity Title:** Rehabilitation - Firestone Pk/University Pk

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Completed

**Project Number:**  
 5

**Project Title:**  
 Rehabilitation

**Projected Start Date:**  
 06/11/2010

**Projected End Date:**  
 03/31/2011

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$57,063.00
Total Budget	\$0.00	\$57,063.00
Total Obligated	\$0.00	\$57,063.00
Total Funds Drawdown	\$0.00	\$57,063.00
Program Funds Drawdown	\$0.00	\$57,063.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$52,183.51
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of 1129 Bittaker Street under the Firestone Pk/University Pk NSP.

**Location Description:**

Akron, Ohio, 1129 Bittaker Street (Firestone Pk/University Pk)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement Windows	0	7/7
#Additional Attic/Roof Insulation	0	0/0
#High efficiency heating plants	0	0/1
#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	1/1



#Replaced hot water heaters	0	1/1
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors) replaced	0	1/1
#Refrigerators replaced	0	1/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	1/0
#Units with solar panels	0	0/0
#Low flow toilets	0	2/2
#Low flow showerheads	0	1/0
#Units with bus/rail access	0	1/1
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	1/1
#Units deconstructed	0	0/0
#Units & other green	0	1/8
Activity funds eligible for DREF (Ike	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$57,063.00
Total Other Funding Sources	\$57,063.00



<b>Grantee Activity Number:</b>	<b>NSP592-REHAB</b>
<b>Activity Title:</b>	<b>Rehabilitation - Goodyear/Ellet</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Planned

**Project Number:**  
5

**Project Title:**  
Rehabilitation

**Projected Start Date:**  
12/01/2009

**Projected End Date:**  
12/31/2010

**Benefit Type:**  
Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
City of Akron, Ohio

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$90,904.00
<b>Total Budget</b>	(\$1.00)	\$90,904.00
<b>Total Obligated</b>	(\$1.00)	\$90,904.00
<b>Total Funds Drawdown</b>	\$18,363.00	\$90,904.00
<b>Program Funds Drawdown</b>	\$18,363.00	\$90,904.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of 1730 Shaw Avenue under the Goodyear/Ellet NSP.

**Location Description:**

Akron, Ohio  
1730 Shaw Avenue (Goodyear/Ellet)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/1
<b># of Singlefamily Units</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$90,904.00
Total Other Funding Sources	\$90,904.00

---



**Grantee Activity Number:** NSP607-REHAB  
**Activity Title:** Rehabilitation - Firestone Pk/University Pk

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 5

**Project Title:**  
 Rehabilitation

**Projected Start Date:**  
 02/01/2010

**Projected End Date:**  
 01/19/2011

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$89,575.00
Total Budget	\$291.00	\$89,575.00
Total Obligated	\$291.00	\$89,575.00
Total Funds Drawdown	\$291.00	\$89,575.00
Program Funds Drawdown	\$0.00	\$89,284.00
Program Income Drawdown	\$291.00	\$291.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of 923 N. Firestone Boulevard under the Firestone Pk/University Pk NSP.

**Location Description:**

Rehabilitation of 923 N. Firestone Boulevard under the Firestone Pk/University Pk NSP.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
#Energy Star Replacement Windows	0	0/13
#Additional Attic/Roof Insulation	0	0/0
#High efficiency heating plants	0	0/1
#Efficient AC added/replaced	0	0/1
#Replaced thermostats	0	0/1



#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors) replaced	0	0/2
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/1
#Units with solar panels	0	0/0
#Low flow toilets	0	0/2
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/9
Activity funds eligible for DREF (Ike)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$89,284.00
Total Other Funding Sources	\$89,284.00

---



**Grantee Activity Number:** NSP610-CONST\_25%  
**Activity Title:** New Construction - Kenmore/Summit Lake

**Activity Category:**  
 Construction of new housing

**Activity Status:**  
 Completed

**Project Number:**  
 6

**Project Title:**  
 Redevelopment - 25% setaside

**Projected Start Date:**  
 06/01/2010

**Projected End Date:**  
 11/30/2011

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$100,850.00
Total Budget	\$0.00	\$100,850.00
Total Obligated	\$0.00	\$100,850.00
Total Funds Drawdown	\$0.00	\$100,850.00
Program Funds Drawdown	\$0.00	\$100,850.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$49,211.96
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Redevelopment / New Construction of a Single-Family Dwelling at 2343 18th Street, S.W. under the Kenmore/Summit Lake NSP.

**Location Description:**

Akron, Ohio; 2343 18th Street, S.W. (Kenmore/Summit Lake)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/1



#Units $\checkmark$ other green	0	0/1
Activity funds eligible for DREF (Ike)	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$100,850.00
Total Other Funding Sources	\$100,850.00



<b>Grantee Activity Number:</b>	<b>NSP614-REHAB</b>
<b>Activity Title:</b>	<b>Rehabilitation - North Hill</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
5

**Project Title:**  
Rehabilitation

**Projected Start Date:**  
08/18/2010

**Projected End Date:**  
12/31/2010

**Benefit Type:**  
Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
City of Akron, Ohio

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$67,373.68
<b>Total Budget</b>	(\$194.32)	\$67,373.68
<b>Total Obligated</b>	(\$194.32)	\$67,373.68
<b>Total Funds Drawdown</b>	\$207.68	\$67,373.68
<b>Program Funds Drawdown</b>	\$207.68	\$67,373.68
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of 93 W. Burns Avenue under the North Hill NSP.

**Location Description:**

Rehabilitation of 93 W. Burns Avenue under the North Hill NSP.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b>#Energy Star Replacement Windows</b>	0	0/13
<b>#Additional Attic/Roof Insulation</b>	0	0/2170
<b>#High efficiency heating plants</b>	0	0/1
<b>#Efficient AC added/replaced</b>	0	0/1
<b>#Replaced thermostats</b>	0	0/1



#Replaced hot water heaters	0	0/1
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors) replaced	0	0/0
#Refrigerators replaced	0	0/1
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/2
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/1
#Units deconstructed	0	0/0
#Units & other green	0	0/10
Activity funds eligible for DREF (Ike)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$67,373.68
Total Other Funding Sources	\$67,373.68

---



<b>Grantee Activity Number:</b>	<b>NSP621_25%</b>
<b>Activity Title:</b>	<b>Acquisition - Kenmore/Summit Lake</b>

**Activity Category:**

Acquisition - general

**Project Number:**

6

**Projected Start Date:**

12/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Completed

**Project Title:**

Redevelopment - 25% setaside

**Projected End Date:**

04/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$10,278.67
<b>Total Budget</b>	\$1,567.17	\$10,278.67
<b>Total Obligated</b>	\$1,567.17	\$10,278.67
<b>Total Funds Drawdown</b>	\$1,567.17	\$10,278.67
<b>Program Funds Drawdown</b>	\$0.00	\$8,711.50
<b>Program Income Drawdown</b>	\$1,567.17	\$1,567.17
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$8,711.50
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 1192 Kenmore Boulevard under the Kenmore/Summit Lake NSP.

**Location Description:**

Akron, Ohio; 1192 Kenmore Boulevard (Kenmore/Summit Lake)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1
<b># of Parcels acquired voluntarily</b>	0	1/1
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/1



# of Singlefamily Units

0

1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$8,711.50
Total Other Funding Sources	\$8,711.50

---



<b>Grantee Activity Number:</b>	<b>NSP624-REHAB</b>
<b>Activity Title:</b>	<b>Rehabilitation - Goodyear/Ellet</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
5

**Project Title:**  
Rehabilitation

**Projected Start Date:**  
02/01/2010

**Projected End Date:**  
12/31/2010

**Benefit Type:**  
Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
City of Akron, Ohio

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$88,337.00
<b>Total Budget</b>	\$0.00	\$88,337.00
<b>Total Obligated</b>	\$0.00	\$88,337.00
<b>Total Funds Drawdown</b>	\$7,735.00	\$25,217.00
<b>Program Funds Drawdown</b>	\$7,735.00	\$25,217.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of 1154 Smithfarm Avenue under the Goodyear/Ellet NSP.

**Location Description:**

Rehabilitation of 1154 Smithfarm Avenue under the Goodyear/Ellet NSP.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/1
<b># of Singlefamily Units</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$88,337.00
Total Other Funding Sources	\$88,337.00

---



**Grantee Activity Number:** NSP635-REHAB\_25%  
**Activity Title:** Rehabilitation - Firestone Pk/University Pk

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 6

**Project Title:**  
 Redevelopment - 25% setaside

**Projected Start Date:**  
 06/01/2010

**Projected End Date:**  
 12/31/2010

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$80,000.00
Total Budget	\$0.00	\$80,000.00
Total Obligated	\$0.00	\$80,000.00
Total Funds Drawdown	\$20,000.00	\$80,000.00
Program Funds Drawdown	\$20,000.00	\$80,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of 388 Cross Street under the Firestone Pk/University Pk NSP.  
 Under Contract

**Location Description:**

Akron, Ohio 388 Cross Street (Firestone Pk/University Pk)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$80,000.00
Total Other Funding Sources	\$80,000.00

---



**Grantee Activity Number:** NSP635\_25%

**Activity Title:** Acquisition - Firestone Pk/University Pk

**Activity Category:**

Acquisition - general

**Project Number:**

6

**Projected Start Date:**

12/01/2009

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Completed

**Project Title:**

Redevelopment - 25% setaside

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2012**

N/A

**To Date**

\$27,377.72

**Total Budget**

\$2,466.22

\$27,377.72

**Total Obligated**

\$2,466.22

\$27,377.72

**Total Funds Drawdown**

\$2,466.22

\$27,377.72

**Program Funds Drawdown**

\$0.00

\$24,911.50

**Program Income Drawdown**

\$2,466.22

\$2,466.22

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$24,911.50

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Acquisition of 388 Cross Street under the Firestone Pk/University Pk NSP.

**Location Description:**

Akron, Ohio 388 Cross Street (Firestone Pk/University Pk)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of Parcels acquired voluntarily	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1



# of Singlefamily Units

0

1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$24,911.50
Total Other Funding Sources	\$24,911.50

---



**Grantee Activity Number:** NSP636-CONST\_25%  
**Activity Title:** New Construction - Firestone Pk/University Pk

**Activity Category:**  
 Construction of new housing

**Activity Status:**  
 Completed

**Project Number:**  
 6

**Project Title:**  
 Redevelopment - 25% setaside

**Projected Start Date:**  
 06/01/2010

**Projected End Date:**  
 01/30/2012

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$100,850.00
Total Budget	\$0.00	\$100,850.00
Total Obligated	\$0.00	\$100,850.00
Total Funds Drawdown	\$0.00	\$100,850.00
Program Funds Drawdown	\$0.00	\$100,850.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$53,231.31	\$53,231.31
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Redevelopment / New Construction of a Single-Family Dwelling at 696 Corley Street under the Firestone Pk/University Pk NSP.

**Location Description:**

Akron, Ohio; 696 Corley Street (Firestone Pk/University Pk)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/1
#Sites re-used	0	0/1
#Units & other green	0	0/1



# ELI Households (0-30% AMI)	0	0/0
------------------------------	---	-----

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/1	
# of Singlefamily Units	0		1/1	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$100,850.00
Total Other Funding Sources	\$100,850.00

---



<b>Grantee Activity Number:</b>	<b>NSP641-REHAB</b>
<b>Activity Title:</b>	<b>Rehabilitation - North Hill</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
5

**Project Title:**  
Rehabilitation

**Projected Start Date:**  
02/01/2010

**Projected End Date:**  
12/31/2010

**Benefit Type:**  
Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
City of Akron, Ohio

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$73,524.60
<b>Total Budget</b>	\$159.60	\$73,524.60
<b>Total Obligated</b>	\$159.60	\$73,524.60
<b>Total Funds Drawdown</b>	\$159.60	\$73,524.60
<b>Program Funds Drawdown</b>	\$0.00	\$73,365.00
<b>Program Income Drawdown</b>	\$159.60	\$159.60
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of 1199 Collinwood Avenue under the North Hill NSP.

**Location Description:**

Akron, Ohio  
1199 Collinwood Avenue (North Hill)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/1
<b># of Singlefamily Units</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$73,365.00
Total Other Funding Sources	\$73,365.00

---



<b>Grantee Activity Number:</b>	<b>NSP642-REHAB</b>
<b>Activity Title:</b>	<b>Rehabilitation - Kenmore/Summit Lake</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
5

**Project Title:**  
Rehabilitation

**Projected Start Date:**  
02/01/2010

**Projected End Date:**  
12/31/2010

**Benefit Type:**  
Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
City of Akron, Ohio

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$88,034.00
<b>Total Budget</b>	\$0.00	\$88,034.00
<b>Total Obligated</b>	\$0.00	\$88,034.00
<b>Total Funds Drawdown</b>	\$14,198.00	\$68,189.00
<b>Program Funds Drawdown</b>	\$14,198.00	\$68,189.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of 1881 17th Street, SW under the Kenmore/Summit Lake NSP.

**Location Description:**

Rehabilitation of 1881 17th Street, SW under the Kenmore/Summit Lake NSP.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/1
<b># of Singlefamily Units</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$88,034.00
Total Other Funding Sources	\$88,034.00

---



**Grantee Activity Number:** NSP668-CONST\_25%  
**Activity Title:** New Construction - Kenmore/Summit Lake

**Activity Category:**  
 Construction of new housing

**Activity Status:**  
 Completed

**Project Number:**  
 6

**Project Title:**  
 Redevelopment - 25% setaside

**Projected Start Date:**  
 06/01/2010

**Projected End Date:**  
 12/31/2011

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$100,850.00
Total Budget	\$0.00	\$100,850.00
Total Obligated	\$0.00	\$100,850.00
Total Funds Drawdown	\$0.00	\$85,850.00
Program Funds Drawdown	\$0.00	\$85,850.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$53,172.19
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Redevelopment / New Construction of a Single-Family Dwelling at 2267 6th Street, S.W. under the Kenmore/Summit Lake NSP.

**Location Description:**

Akron, Ohio; 2267 6th Street, S.W. (Kenmore/Summit Lake)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	0/1
#Low flow showerheads	0	0/1
#Units with bus/rail access	0	0/1
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/1



#Units $\checkmark$ other green	0	0/1
Activity funds eligible for DREF (Ike)	0	0/0
# ELI Households (0-30% AMI)	0	1/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$100,850.00
Total Other Funding Sources	\$100,850.00



**Grantee Activity Number:** NSP671-REHAB\_25%  
**Activity Title:** Rehabilitation - Firestone Pk/University Pk

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 6

**Project Title:**  
 Redevelopment - 25% setaside

**Projected Start Date:**  
 06/01/2010

**Projected End Date:**  
 12/31/2010

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$80,000.00
Total Budget	\$0.00	\$80,000.00
Total Obligated	\$0.00	\$80,000.00
Total Funds Drawdown	\$25,000.00	\$80,000.00
Program Funds Drawdown	\$25,000.00	\$80,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of 295 E. Archwood Avenue under the Firestone Pk/University Pk NSP.  
 Under Contract

**Location Description:**

Akron, Ohio  
 295 E. Archwood Avenue (Firestone Pk/University Pk)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# ELI Households (0-30% AMI)	0	0/0

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$80,000.00
Total Other Funding Sources	\$80,000.00

---



<b>Grantee Activity Number:</b>	<b>NSP677-CONST</b>
<b>Activity Title:</b>	<b>New Construction - Goodyear/Ellet</b>

**Activity Category:**  
Construction of new housing

**Project Number:**  
3

**Projected Start Date:**  
03/01/2010

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
NSP Only - LMMI

**Activity Status:**  
Completed

**Project Title:**  
Redevelopment - New Construction

**Projected End Date:**  
03/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$127,797.00
Total Budget	\$0.00	\$127,797.00
Total Obligated	\$0.00	\$127,797.00
Total Funds Drawdown	\$0.00	\$127,797.00
Program Funds Drawdown	\$0.00	\$127,797.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$74,325.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Redevelopment / New Construction of a Single-Family Dwelling at 345 Eastland Avenue under the Goodyear/Ellet NSP. 8/10/10-Contract adjustment - New Costs: \$127,297.00

**Location Description:**

Redevelopment / New Construction of a Single-Family Dwelling at 345 Eastland Avenue under the Goodyear/Ellet NSP.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	1/1
#Low flow showerheads	0	1/1
#Units with bus/rail access	0	1/1
#Units exceeding Energy Star	0	1/1
#Sites re-used	0	1/1



#Units & other green

0

1/1

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/1	
# of Singlefamily Units	0		1/1	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$127,297.00
Total Other Funding Sources	\$127,297.00



**Grantee Activity Number:** NSP678-CONST  
**Activity Title:** New Construction - Firestone Pk/University Pk

**Activity Category:**  
 Construction of new housing  
**Project Number:**  
 3  
**Projected Start Date:**  
 03/01/2010  
**Benefit Type:**  
 Direct Benefit (Households)  
**National Objective:**  
 NSP Only - LMMI

**Activity Status:**  
 Completed  
**Project Title:**  
 Redevelopment - New Construction  
**Projected End Date:**  
 01/30/2012  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$133,335.52
<b>Total Budget</b>	\$3,139.20	\$133,335.52
<b>Total Obligated</b>	\$3,139.20	\$133,335.52
<b>Total Funds Drawdown</b>	\$3,139.20	\$133,335.52
<b>Program Funds Drawdown</b>	\$0.00	\$130,196.32
<b>Program Income Drawdown</b>	\$3,139.20	\$3,139.20
<b>Program Income Received</b>	\$0.00	\$71,899.24
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Redevelopment / New Construction of a Single-Family Dwelling at 779 McKinley Avenue under the Firestone Pk/University Pk NSP.  
 8/10/10-Contract adjustment - New Costs: \$130,313.32

**Location Description:**

Akron, Ohio; 779 McKinley Avenue

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b>#Units with solar panels</b>	0	1/0
<b>#Low flow toilets</b>	0	2/1
<b>#Low flow showerheads</b>	0	2/1
<b>#Units with bus/rail access</b>	0	2/1
<b>#Units exceeding Energy Star</b>	0	2/1



#Sites re-used	0	2/1
#Units & other green	0	2/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/1
# of Singlefamily Units	0	2/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/0	1/1	100.00
# Owner Households	0	0	0	0/0	1/0	1/1	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$130,196.32
Total Other Funding Sources	\$130,196.32

---



<b>Grantee Activity Number:</b>	<b>NSP691</b>
<b>Activity Title:</b>	<b>Acquisition - Firestone Pk/University Pk</b>

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

03/01/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Landbank - Acquisition

**Projected End Date:**

05/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$17,570.00
<b>Total Budget</b>	(\$40.00)	\$17,570.00
<b>Total Obligated</b>	(\$40.00)	\$17,570.00
<b>Total Funds Drawdown</b>	\$0.00	\$17,570.00
<b>Program Funds Drawdown</b>	\$0.00	\$17,570.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$17,610.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 792 Georgia Avenue under the Firestone Pk/University Pk NSP.

**Location Description:**

Akron, Ohio  
792 Georgia Avenue (Firestone Pk/University Pk)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1
<b># of Parcels acquired voluntarily</b>	0	1/1

<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
<b>Total</b>	<b>Total</b>



# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$17,570.00
Total Other Funding Sources	\$17,570.00

---



**Grantee Activity Number:** NSP692-CONST\_25%  
**Activity Title:** New Construction - Firestone Pk/University Pk

**Activity Category:**  
 Construction of new housing

**Activity Status:**  
 Under Way

**Project Number:**  
 6

**Project Title:**  
 Redevelopment - 25% setaside

**Projected Start Date:**  
 07/01/2010

**Projected End Date:**  
 12/31/2010

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$54,000.00
Total Budget	\$0.00	\$54,000.00
Total Obligated	\$0.00	\$54,000.00
Total Funds Drawdown	\$14,000.00	\$54,000.00
Program Funds Drawdown	\$14,000.00	\$54,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Redevelopment / New Construction of a Single-Family Dwelling at 698 Corice Street under the Firestone Pk/University Pk NSP. Under Contract

**Location Description:**

Akron, Ohio  
 698 Corice Street (Firestone Pk/University Pk)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1



# of Singlefamily Units

0

0/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$54,000.00
Total Other Funding Sources	\$54,000.00

---



**Grantee Activity Number:** NSP699-REHAB\_25%  
**Activity Title:** Rehabilitation - Firestone Pk/University Pk

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 6

**Project Title:**  
 Redevelopment - 25% setaside

**Projected Start Date:**  
 06/01/2010

**Projected End Date:**  
 12/01/2010

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$80,000.00
Total Budget	\$0.00	\$80,000.00
Total Obligated	\$0.00	\$80,000.00
Total Funds Drawdown	\$25,000.00	\$80,000.00
Program Funds Drawdown	\$25,000.00	\$80,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of 918 Concord Avenue under the Firestone Pk/University Pk NSP.  
 Under Contract

**Location Description:**

Akron, Ohio

918 Concord Avenue (Firestone Pk/University Pk NSP)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1



# ELI Households (0-30% AMI)	0	0/0
------------------------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$80,000.00
Total Other Funding Sources	\$80,000.00

---



<b>Grantee Activity Number:</b>	<b>NSP709-CONST</b>
<b>Activity Title:</b>	<b>New Construction - Goodyear/Ellet</b>

**Activity Category:**  
Construction of new housing

**Project Number:**  
3

**Projected Start Date:**  
04/01/2010

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
NSP Only - LMMI

**Activity Status:**  
Under Way

**Project Title:**  
Redevelopment - New Construction

**Projected End Date:**  
12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$123,359.74
Total Budget	\$14,288.68	\$123,359.74
Total Obligated	\$14,288.68	\$123,359.74
Total Funds Drawdown	\$14,288.68	\$123,359.74
Program Funds Drawdown	\$0.00	\$109,071.06
Program Income Drawdown	\$14,288.68	\$14,288.68
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Redevelopment / New Construction of a Single-Family Dwelling at 1120 Arnold Avenue under the Goodyear/Ellet NSP.

**Location Description:**

Akron, Ohio  
1120 Arnold Avenue (Goodyear/Ellet)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	1/1
#Low flow showerheads	0	1/1
#Units with bus/rail access	0	1/1
#Units exceeding Energy Star	0	1/1



#Sites re-used	0	1/1
#Units & other green	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$109,071.06
Total Other Funding Sources	\$109,071.06

---



**Grantee Activity Number:** NSP714-REHAB\_25%  
**Activity Title:** Rehabilitation - Firestone Pk/University Pk

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 6

**Project Title:**  
 Redevelopment - 25% setaside

**Projected Start Date:**  
 06/01/2010

**Projected End Date:**  
 12/31/2010

**Benefit Type:**  
 Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
 City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$80,000.00
Total Budget	\$0.00	\$80,000.00
Total Obligated	\$0.00	\$80,000.00
Total Funds Drawdown	\$25,000.00	\$80,000.00
Program Funds Drawdown	\$25,000.00	\$80,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of 918 Concord Avenue under the Firestone Pk/University Pk NSP.  
 Under Contract

**Location Description:**

Akron, Ohio  
 918 Concord Avenue (Firestone Pk/University Pk NSP)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# ELI Households (0-30% AMI)	0	0/0

  

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$80,000.00
Total Other Funding Sources	\$80,000.00

---



**Grantee Activity Number:** NSP714\_25%

**Activity Title:** Acquisition - Firestone Pk/University Pk

**Activity Category:**

Acquisition - general

**Activity Status:**

Completed

**Project Number:**

6

**Project Title:**

Redevelopment - 25% setaside

**Projected Start Date:**

04/01/2010

**Projected End Date:**

06/01/2010

**Benefit Type:**

Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

City of Akron, Ohio

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$31,321.10
<b>Total Budget</b>	\$1,414.60	\$31,321.10
<b>Total Obligated</b>	\$1,414.60	\$31,321.10
<b>Total Funds Drawdown</b>	\$1,414.60	\$31,321.10
<b>Program Funds Drawdown</b>	\$0.00	\$29,906.50
<b>Program Income Drawdown</b>	\$1,414.60	\$1,414.60
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$29,906.50
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 166 E. Archwood Avenue under the Firestone Pk/University Pk NSP.

**Location Description:**

Akron, Ohio; 166 E. Archwood Avenue (Firestone Pk/University Pk)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1
<b># of Parcels acquired voluntarily</b>	0	1/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/1



# of Singlefamily Units

0

1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$29,906.50
Total Other Funding Sources	\$29,906.50

---



<b>Grantee Activity Number:</b>	<b>NSP715-REHAB_25%</b>
<b>Activity Title:</b>	<b>Rehabilitation - Kenmore/Summit Lake</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
6

**Project Title:**  
Redevelopment - 25% setaside

**Projected Start Date:**  
06/01/2010

**Projected End Date:**  
12/31/2010

**Benefit Type:**  
Direct Benefit (Households)

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LH - 25% Set-Aside

**Responsible Organization:**  
City of Akron, Ohio

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$80,000.00
<b>Total Budget</b>	\$0.00	\$80,000.00
<b>Total Obligated</b>	\$0.00	\$80,000.00
<b>Total Funds Drawdown</b>	\$25,000.00	\$80,000.00
<b>Program Funds Drawdown</b>	\$25,000.00	\$80,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of 2246 12th Street, S.W. under the Kenmore/Summit Lake NSP.  
Under Contract

**Location Description:**

Akron, Ohio  
2246 12th Street, S.W. (Kenmore/Summit Lake)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b># ELI Households (0-30% AMI)</b>	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner Households	0	0	0	0/1	0/0	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$80,000.00
Total Other Funding Sources	\$80,000.00

---



<b>Grantee Activity Number:</b>	<b>NSP727-CONST</b>
<b>Activity Title:</b>	<b>New Construction - Goodyear/Ellet</b>

**Activity Category:**  
Construction of new housing

**Project Number:**  
3

**Projected Start Date:**  
05/01/2010

**Benefit Type:**  
Direct Benefit (Households)

**National Objective:**  
NSP Only - LMMI

**Activity Status:**  
Completed

**Project Title:**  
Redevelopment - New Construction

**Projected End Date:**  
01/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Akron, Ohio

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$138,835.00
Total Budget	\$0.00	\$138,835.00
Total Obligated	\$0.00	\$138,835.00
Total Funds Drawdown	\$0.00	\$138,835.00
Program Funds Drawdown	\$0.00	\$138,835.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$61,133.81	\$61,133.81
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**

Redevelopment / New Construction of a Single-Family Dwelling at 1116 Arnold Avenue under the Goodyear/Ellet NSP.

**Location Description:**

Akron, Ohio; 1116 Arnold Avenue (Goodyear/Ellet)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	2/1
#Low flow showerheads	0	2/1
#Units with bus/rail access	0	2/1
#Units exceeding Energy Star	0	2/1
#Sites re-used	0	2/1



#Units & other green 0 2/1

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		2/1	
# of Singlefamily Units	0		2/1	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	1/0	0/0	1/1	100.00
# Owner Households	0	0	0	1/0	0/0	1/1	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$138,835.00
Total Other Funding Sources	\$138,835.00



<b>Grantee Activity Number:</b>	<b>NSP736</b>
<b>Activity Title:</b>	<b>Acquisition - North Hill</b>

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

07/01/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Landbank - Acquisition

**Projected End Date:**

09/30/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$17,262.50
<b>Total Budget</b>	\$0.00	\$17,262.50
<b>Total Obligated</b>	\$0.00	\$17,262.50
<b>Total Funds Drawdown</b>	\$0.00	\$17,262.50
<b>Program Funds Drawdown</b>	\$0.00	\$17,262.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$17,262.50
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 680 Garfield Street under the North Hill NSP.

**Location Description:**

Akron, Ohio; 680 Garfield Street (North Hill)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1
<b># of Parcels acquired voluntarily</b>	0	1/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/1



# of Singlefamily Units

0

1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$17,262.50
Total Other Funding Sources	\$17,262.50

---



<b>Grantee Activity Number:</b>	<b>NSP744</b>
<b>Activity Title:</b>	<b>Acquisition - Kenmore/Summit Lake</b>

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

06/01/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Landbank - Acquisition

**Projected End Date:**

09/30/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$14,451.44
<b>Total Budget</b>	\$0.00	\$14,451.44
<b>Total Obligated</b>	\$0.00	\$14,451.44
<b>Total Funds Drawdown</b>	\$0.00	\$14,451.44
<b>Program Funds Drawdown</b>	\$0.00	\$14,451.44
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$14,451.44
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 1358 California Avenue under the Kenmore/Summit Lake NSP.

**Location Description:**

Akron, Ohio; 1358 California Avenue (Kenmore/Summit Lake)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1
<b># of Parcels acquired voluntarily</b>	0	1/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/1



# of Singlefamily Units

0

1/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$14,451.44
Total Other Funding Sources	\$14,451.44

---



<b>Grantee Activity Number:</b>	<b>NSP746</b>
<b>Activity Title:</b>	<b>Acquisition - Kenmore/Summit Lake</b>

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

06/01/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Landbank - Acquisition

**Projected End Date:**

07/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$21,281.50
<b>Total Budget</b>	\$0.00	\$21,281.50
<b>Total Obligated</b>	\$0.00	\$20,531.50
<b>Total Funds Drawdown</b>	\$0.00	\$20,531.50
<b>Program Funds Drawdown</b>	\$0.00	\$20,531.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$20,531.50
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 1213 Kenmore Boulevard under the Kenmore/Summit Lake NSP.

**Location Description:**

Akron, Ohio, 1213 Kenmore Boulevard (Kenmore/Summit Lake NSP area)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1
<b># of Parcels acquired voluntarily</b>	0	1/1
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/2



# of Singlefamily Units

0

2/2

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$21,281.50
Total Other Funding Sources	\$21,281.50

---



<b>Grantee Activity Number:</b>	<b>NSP753</b>
<b>Activity Title:</b>	<b>Acquisition - Firestone Pk/University Pk</b>

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

06/01/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Landbank - Acquisition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$13,900.00
<b>Total Budget</b>	\$13,900.00	\$13,900.00
<b>Total Obligated</b>	\$13,900.00	\$13,900.00
<b>Total Funds Drawdown</b>	\$13,900.00	\$13,900.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$13,900.00	\$13,900.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

885 Brown St in the Firestone Pk/University Pk NSP Area

**Location Description:**

Akron, Ohio, 885 Brown St (Firestone Pk/University Pk)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/1
<b># of Singlefamily Units</b>	0	0/1



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$0.00
Total Other Funding Sources	\$0.00



<b>Grantee Activity Number:</b>	<b>NSP757</b>
<b>Activity Title:</b>	<b>Acquisition - North Hill</b>

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

06/01/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Landbank - Acquisition

**Projected End Date:**

07/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$13,698.50
<b>Total Budget</b>	\$0.00	\$13,698.50
<b>Total Obligated</b>	\$0.00	\$13,698.50
<b>Total Funds Drawdown</b>	\$0.00	\$13,698.50
<b>Program Funds Drawdown</b>	\$0.00	\$13,698.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$27,761.50
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 384 Cuyahoga Street under the North Hill NSP.

**Location Description:**

Akron, Ohio  
384 Cuyahoga Street (North Hill)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/1
<b># of Parcels acquired voluntarily</b>	0	1/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/1



# of Singlefamily Units

0

1/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$13,698.50
Total Other Funding Sources	\$13,698.50

---



<b>Grantee Activity Number:</b>	<b>NSP758</b>
<b>Activity Title:</b>	<b>Acquisition - North Hill</b>

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

06/01/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Landbank - Acquisition

**Projected End Date:**

09/30/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$15,752.43
<b>Total Budget</b>	\$4,840.93	\$15,752.43
<b>Total Obligated</b>	\$4,840.93	\$15,752.43
<b>Total Funds Drawdown</b>	\$4,840.93	\$15,752.43
<b>Program Funds Drawdown</b>	\$40.00	\$10,951.50
<b>Program Income Drawdown</b>	\$4,800.93	\$4,800.93
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 860 Aberdeen Street under the North Hill NSP.

**Location Description:**

Akron, Ohio; 860 Aberdeen Street (North Hill NSP area)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b># of Parcels acquired voluntarily</b>	0	0/1
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/1



# of Singlefamily Units

0

0/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/1	0
# Owner Households	0	0	0	0/0	0/0	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$10,951.50
Total Other Funding Sources	\$10,951.50

---



<b>Grantee Activity Number:</b>	<b>NSP767</b>
<b>Activity Title:</b>	<b>Acquisition - Kenmore/Summit Lake</b>

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

08/01/2010

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Landbank - Acquisition

**Projected End Date:**

12/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$22,397.50
<b>Total Budget</b>	\$22,397.50	\$22,397.50
<b>Total Obligated</b>	\$36,586.62	\$36,586.62
<b>Total Funds Drawdown</b>	\$22,397.50	\$22,397.50
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$22,397.50	\$22,397.50
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 905 Jason Av in the Kenmore/Summit Lake NSP area.

**Location Description:**

Akron, Ohio, 905 Jason Av (Kenmore/Summit Lake)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b># of Parcels acquired voluntarily</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/1



# of Singlefamily Units

0

0/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$0.00
Total Other Funding Sources	\$0.00



<b>Grantee Activity Number:</b>	<b>NSP774</b>
<b>Activity Title:</b>	<b>Acquisition - Goodyear/Ellet</b>

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

02/01/2011

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Landbank - Acquisition

**Projected End Date:**

04/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$24,571.50
<b>Total Budget</b>	\$24,571.50	\$24,571.50
<b>Total Obligated</b>	\$24,571.50	\$24,571.50
<b>Total Funds Drawdown</b>	\$24,571.50	\$24,571.50
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$24,571.50	\$24,571.50
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 330 Massillon Road under the Goodyear/Ellet NSP.

**Location Description:**

Akron, Ohio, 330 Massillon Road (Goodyear/Ellet NSP)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/1
<b># of buildings (non-residential)</b>	0	1/1
<b># of Parcels acquired by</b>	0	0/0
<b># of Parcels acquired voluntarily</b>	0	2/1



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/1	
# of Singlefamily Units	0		1/1	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$0.00
Total Other Funding Sources	\$0.00

---



<b>Grantee Activity Number:</b>	<b>NSP775</b>
<b>Activity Title:</b>	<b>Acquisition - Kenmore/Summit Lake</b>

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

01/01/2011

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Landbank - Acquisition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$6,521.50
<b>Total Budget</b>	\$6,521.50	\$6,521.50
<b>Total Obligated</b>	\$6,521.50	\$6,521.50
<b>Total Funds Drawdown</b>	\$6,481.50	\$6,521.50
<b>Program Funds Drawdown</b>	\$0.00	\$40.00
<b>Program Income Drawdown</b>	\$6,481.50	\$6,481.50
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 93 Lake St in the Kenmore/Summit Lake NSP Area.

**Location Description:**

Akron, Ohio, 93 Lake St (Kenmore/Summit Lake)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b># of Parcels acquired voluntarily</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/1



# of Singlefamily Units

0

0/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$40.00
Total Other Funding Sources	\$40.00



<b>Grantee Activity Number:</b>	<b>NSP776</b>
<b>Activity Title:</b>	<b>Acquisition - Kenmore/Summit Lake</b>

**Activity Category:**

Acquisition - general

**Project Number:**

2

**Projected Start Date:**

03/01/2011

**Benefit Type:**

Direct Benefit (Households)

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Completed

**Project Title:**

Landbank - Acquisition

**Projected End Date:**

06/30/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Akron, Ohio

**Overall**

	<b>Jan 1 thru Mar 31, 2012</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,171.50
<b>Total Budget</b>	\$3,171.50	\$3,171.50
<b>Total Obligated</b>	\$3,171.50	\$3,171.50
<b>Total Funds Drawdown</b>	\$3,171.50	\$3,171.50
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$3,171.50	\$3,171.50
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of 229 W. Miller Av in the Kenmore/Summit Lake NSP Area.

**Location Description:**

Akron, Ohio, 229 W. Miller Av (Kenmore/Summit Lake)

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/1
<b># of Parcels acquired voluntarily</b>	0	0/1

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	0/1



# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/1

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
Neighborhood Stabilization Program	\$0.00
Total Other Funding Sources	\$0.00

---

